BRUHATH BANGALORE MAHANAGARA PALIKE
EXECUTIVE ENGINEER
YELAHANKA DIVISION

MASUREMENT SHEETS

1st and Final Bill

Name of Work: Emergency work in Kempegowda Ward No.01.

Job Code- 001-19-000051

Name of Agency: Sri. R. Ramesh

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Emergency work in Kempegowda Ward No.01

Measurement Sheet

1st & Final Bill

Name of Agency: Sri.Y.B Ramesh

Item No.	1							
Item Name:	KSRB 2-2 : Earthwork excavation by manual means for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications.							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:			25/09/2021, 19/11/2021, 28/12/2021, 21/01/2022 28/02/2022, 29/03/2022				
Desilting of Drain							
1st A Cross from 1st Cross Road to Dad end in Venkatala							
	LHS		1	30.00	0.45	0.45	6.08
			1	30.00	0.45	0.50	6.75
			1	30.00	0.45	0.50	6.75
			1	30.00	0.45	0.45	6.08
			1	30.00	0.45	0.55	7.43
			1	5.00	0.45	0.50	1.13
			1	18.00	0.45	0.45	3.65
	RHS		1	30.00	0.45	0.50	6.75
			1	30.00	0.45	0.40	5.40
			1	30.00	0.45	0.45	6.08
			1	30.00	0.45	0.40	5.40
			1	30.00	0.45	0.55	7.43
			1	5.00	0.45	0.45	1.01
			1	18.00	0.45	0.50	4.05

Asst. Executive Engineer
Yelahanka Sub Division
BBMP Ynk. Zone
Yelahanka, Bangalore

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Papayya Layout Main Road from Kogilu Main Road to Dead end							
	LHS	1	30.00	0.60	0.50	9.00	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.55	9.90	
		1	30.00	0.60	0.50	9.00	
		1	30.00	0.60	0.40	7.20	
		1	19.00	0.60	0.40	4.56	
	RHS	1	30.00	0.45	0.40	5.40	
		1	30.00	0.45	0.45	6.08	
		1	30.00	0.45	0.50	6.75	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.40	7.20	
		1	4.00	0.60	0.45	1.08	
		1	30.00	0.60	0.50	9.00	
		1	25.00	0.60	0.55	8.25	
6th Cross Road from 1st Main to Dead end in papayya Layout							
	LHS	1	30.00	0.45	0.45	6.08	
		1	30.00	0.45	0.40	5.40	
		1	30.00	0.45	0.50	6.75	
		1	30.00	0.45	0.55	7.43	
	RHS	1	30.00	0.45	0.40	5.40	
		1	25.00	0.45	0.50	5.63	
		1	30.00	0.45	0.45	6.08	
		1	30.00	0.45	0.40	5.40	
		1	15.00	0.45	0.45	3.04	
Shivanna House Road in Hosabidi							
	LHS	1	30.00	0.45	0.30	4.05	
		1	30.00	0.45	0.40	5.40	
		1	17.00	0.45	0.45	3.44	
	RHS	1	30.00	0.45	0.45	6.08	

A.E.E

A.E.E

A.E.E

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
		1	30.00	0.45	0.40	5.40	
		1	17.00	0.45	0.40	3.06	
	Total Quantity					252.19	Cum
	Quantity Carried to Summary					252.19	Cum

A.E.E

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Emergency work in Kempegowda Ward No.01

Measurement Sheet

1st & Final Bill

Name of Agency: Sri.Y.B Ramesh

Item No.	2							
Item Name:	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications. MORTH -100/ Chapter 1							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:			29/03/2022				
Vide quantity from item no.01						252.19	
	Total Quantity					252.19	Cum
	Quantity Carried to Summary					252.19	Cum

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Thk. Zn.)
Yelahanka, Bangalore

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Emergency work in Kempegowda Ward No.01

Measurement Sheet

1st & Final Bill

Name of Agency: Sri.Y.B Ramesh

Item No.	3							
Item Name:	Supplying and Fixing precast reinforced concrete slan 10cm thick including cost of reinforcement as per design and drawing material cost, transportation, hire charges of machinery, machine cuttinf the vertical face to get plain even surface etc., complete with all leads and lift convenantance charges, labour charges inclusive of cost all materials (							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)		QTY	REMARKS
Pre-Measurement Recorded On:			23/02/2022					
For Drain Covering Slab								
1st A Cross from 1st Cross Road to Dad end in Venkatala								
	LHS		153	0.60	0.75		68.85	
	RHS		161	0.60	0.75		72.45	
Papayya Layout Main Road from Kogilu Main Road to Dead end								
	LHS		194	0.60	0.90		104.76	
	RHS		96	0.60	0.90		51.84	
			106	0.60	0.75		47.70	
6th Cross Road from 1st Main to Dead end in papayya Layout								
	LHS		149	0.60	0.75		67.05	
	RHS		162	0.60	0.75		72.90	
Shivanna House Road in Hosabidi								
	LHS		46	0.60	0.75		20.70	

A.E.E

A.E.E

A.E.E

28/05/2022

SL NO	CHAINAGE		NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
	RHS		41	0.60	0.75		18.45	
	Total Quantity						524.70	Sqm
	Quantity Carried to Summary						524.70	Sqm

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
Bangalore
Yelahanka, BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Emergency work in Kempegowda Ward No.01

Measurement Sheet

1st & Final Bill

Name of Agency: Sri.Y.B Ramesh

Item No.	4							
Item Name:	Providing Precast slab of 250mm thick including cost all materilas, labour, curing, transportation, loading, unloading etc., complete as per the direction of engineer in charge.							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:			23/02/2022				
Culvert Precast Slab							
	Hosabidi, Shivanna House	1	5.00	1.20		6.00	
		1	4.50	1.20		5.40	
	Papayya Layout	3	6.00	1.20		21.60	
		1	5.50	1.20		6.60	
		1	4.50	1.20		5.40	
	Venkatala	1	5.50	1.20		6.60	
		1	4.90	1.20		5.88	
	Total Quantity					57.48	Sqm
	Quantity Carried to Summary					57.48	Sqm

A.E.E

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Emergency work in Kempegowda Ward No.01

Measurement Sheet

1st & Final Bill

Name of Agency: Sri.Y.B Ramesh

Item No.	5							
Item Name:	Engaging on Hire Basis JCB including Driver/operator with fuel etc complete							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Measurement Recorded On:			29/03/2022				
	Details are entried & enclosed Attandence					29.00	
						30.00	
	Total Quantity					30.00	Days
	Quantity Carried to Summary					30.00	Days

29.00

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

Asst. Executive Engineer
Yelahanka Sub. Div.
(BBMP)
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Emergency work in Kempegowda Ward No.01

Measurement Sheet

1st & Final Bill

Name of Agency: Sri.Y.B Ramesh

Item No.	6							
Item Name:	Engaging on Hire Basis of Tractor 50 HP for conveying of excavated and removal of Stuff from work spot							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Measurement Recorded On:			29/02/2022				
	Details are entried & enclosed Attandence					86.00	
						90.00	
	Total Quantity					90.00	Days
	Quantity Carried to Summary					90.00	Days

86.00

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub Division
(South Dirk. Zn)
Yelahanka, Bangalore

Asst. Executive Engineer
Yelahanka Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Emergency work in Kempegowda Ward No.01

Measurement Sheet

1st & Final Bill

Name of Agency: Sri.Y.B Ramesh

Item No.	7							
Item Name:	Labour Charges to unskilled mazdoor heavy							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Measurement Recorded On:			29/02/2022				
	Details are entried & enclosed Attandence						
						900.00	
						894.00	
	Total Quantity					900.00	Days
	Quantity Carried to Summary					900.00	Days

894.00

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Sub. Divison
BBMP (Kn.) 70
Yelahanka, Bangalore-64

Asst Executive Engineer
Yelahanka Sub Division
BBMP